FICTIONAL PILOT - SIMULATED AS-BUILT

North-zone controls route and label record - revision 2

Not a field-verified Rybex or customer document. Coordinates, labels, inspection observations and signers below are invented solely to exercise document custody and independent review in the disposable prototype.

Exact source	Fictional pilot reference
Work	rybex-9e4f1e5f9e6b4e429142d3b01e1825e5
Package	wp-25c4b286f2454f01915a588c345cce03 - North-zone controls
Issued Design release	3bc43e3c-eb6d-4cc0-a65f-f6165e6880d0, revision 3
Accepted turnover	26241096-02c1-4699-8bdc-759f5d83a426, revision 1
Whole-work acceptance	360aee71-9da7-4112-8ae8-86d564adf54e, revision 1
Related retained inspection	628fd6d5-f2bf-4432-af27-0312b7c87d5a (fictional North inspection)

Simulated installed route

All locations use this document's fictional North-zone grid, measured in metres from the simulated northwest room corner. This local grid is **not** a survey, CAD coordinate system or real site measurement.

Segment	From / to	Grid route	Method / condition
N-01	Rack N-RK-01 / junction N-JB-01	(1.2, 2.0) to (4.5, 2.0); elevation 2.7	Overhead tray T-N1; simulated visual inspection clear
N-02	Junction N-JB-01 / panel N-CP-01	(4.5, 2.0) to (4.5, 6.4); elevation 2.7 to 1.5	Conduit C-N2; simulated bend and support check recorded
N-03	Panel N-CP-01 / device N-DV-01	(4.5, 6.4) to (7.1, 6.4); elevation 1.5	Conduit C-N3; simulated final device entry check recorded

Simulated label schedule

Cable / point	Origin label	Destination label	Verification reference
NC-001 / control point 1	N-RK-01:TB1:01	N-CP-01:TB1:01	Fictional continuity record FI-N-01, pass
NC-002 / control point 2	N-RK-01:TB1:02	N-CP-01:TB1:02	Fictional continuity record FI-N-02, pass
NC-003 / alarm point	N-CP-01:TB2:03	N-DV-01:ALM	Fictional retest FI-N-03, pass after correction

Simulated supplier verification and limits

Fictional field supervisor: Pilot North Supervisor. Simulated check: route segments, labels and the corrected alarm terminal were compared with the fictional North inspection record for this exercise. No real site visit, measurement or customer approval occurred.

This revision supersedes the returned index evidence ae4bdd50-1a34-4ebd-bdf3-3e1bfebdf62f only as a proposed support-document version. The D5O upload and independent Operations decision determine its prototype custody and review status; this PDF alone grants no authority.